

Activity 01 acceptance checklist

Addressing and endpoint paths

TGS-2023037854 | v7.0 | 90 minutes

Learner: _____ Date: _____

- ☐ 1. I built the compulsory simulator topology using the exact models, named ports and endpoint addresses.
- ☐ 2. I installed every peer baseline configuration and saved the CONFIGURED healthy baseline.
- ☐ 3. I observed the baseline traffic matrix on the simulator and captured actual show output.
- ☐ 4. I introduced the specified controlled fault and proved the affected and unaffected flows.
- ☐ 5. I applied the narrow repair and repeated the allowed, denied and failure/recovery tests where specified.
- ☐ 6. I rehearsed rollback from the saved healthy baseline and observed recovered traffic.
- ☐ 7. I calculated the relevant addressing, cost, tuple or policy results before editing fixtures.
- ☐ 8. I captured the original faulty fixture FAIL controls and explained their cause.
- ☐ 9. The corrected JSON fixture passes every contract; self-test rejects faulty and corrupted controls.
- ☐ 10. I distinguished fixture calculations from actual simulator results and recorded unsupported advanced features honestly.
- ☐ 11. I submitted the verified .pkt file, actual show/traffic evidence, corrected case.json and diagnosis.

Evidence note

The core simulator construction is compulsory. Separately labelled unsupported extensions may be evidence-only. Fixture PASS does not prove live forwarding, authentication or deployment.

Trainer / peer review: _____

Actual simulator acceptance tests

PC1: ping 10.10.0.1 and ping 10.10.0.70; PC2: ping 10.10.0.10. All repeated baseline pings should succeed. R1: show ip route; show ip arp. In Simulation inspect the packet destination 10.10.0.70 and frame destination gateway MAC on the PC1-to-R1 hop; on the transit hop the MAC addresses change.

☐ Healthy baseline observed ☐ Controlled fault observed ☐ Repair verified

Observed outcomes / differences: _____

Fixture acceptance controls

- ☐ VLSM capacity
- ☐ VLSM no overlap
- ☐ usable local gateway
- ☐ remote destination is routed
- ☐ ARP and frame target gateway