

Activity 02 acceptance checklist

Physical and VLAN evidence

TGS-2023037854 | v7.0 | 90 minutes

Learner: _____ Date: _____

- ☐ 1. I built the compulsory simulator topology using the exact models, named ports and endpoint addresses.
- ☐ 2. I installed every peer baseline configuration and saved the CONFIGURED healthy baseline.
- ☐ 3. I observed the baseline traffic matrix on the simulator and captured actual show output.
- ☐ 4. I introduced the specified controlled fault and proved the affected and unaffected flows.
- ☐ 5. I applied the narrow repair and repeated the allowed, denied and failure/recovery tests where specified.
- ☐ 6. I rehearsed rollback from the saved healthy baseline and observed recovered traffic.
- ☐ 7. I calculated the relevant addressing, cost, tuple or policy results before editing fixtures.
- ☐ 8. I captured the original faulty fixture FAIL controls and explained their cause.
- ☐ 9. The corrected JSON fixture passes every contract; self-test rejects faulty and corrupted controls.
- ☐ 10. I distinguished fixture calculations from actual simulator results and recorded unsupported advanced features honestly.
- ☐ 11. I submitted the verified .pkt file, actual show/traffic evidence, corrected case.json and diagnosis.

Evidence note

The core simulator construction is compulsory. Separately labelled unsupported extensions may be evidence-only. Fixture PASS does not prove live forwarding, authentication or deployment.

Trainer / peer review: _____

Actual simulator acceptance tests

PC1 ping 10.10.10.20 and 10.10.10.1 should succeed. S1: show interfaces status; show vlan brief; show interfaces FastEthernet0/1; show mac address-table. Expect Fa0/1, Fa0/2, Fa0/24 in VLAN10 and endpoint MACs learned on their actual ports. Packet Tracer does not reproduce all real CRC/PoE counters: use the offline counter/PoE exercise for those observations.

☐ Healthy baseline observed ☐ Controlled fault observed ☐ Repair verified

Observed outcomes / differences: _____

Fixture acceptance controls

- ☐ link administrative and operational up
- ☐ peer speed duplex agreement
- ☐ endpoint VLAN membership
- ☐ fresh counters stable
- ☐ PoE capacity